

IN PROGRESS WORKS

HEAD	Nos.	Length (in Km)	Administrative Approval	Funded By	Annexure
WORK IN PROGRESS UNDER NCR(PB) LOAN SCHEME	06	80.742	471.87 Crore	NCRPB Loan Assistance Scheme	“A”
WORK IN PROGRESS UNDER STATE HEAD	14	--	438.13 Crore	Under State Head 5054 (R&B) Plan	“B”
WORK IN PROGRESS UNDER DEPOSIT HEAD	1 Work of medical education and research	--	663.86 Crore	Deposit Head	“C”
WORK IN PROGRESS UNDER HEAD 5053 CAPITAL OUTLAY ON CIVIL AVIATION	6 WORKS OF CIVIL AVIATION	--	59.53 Crore	Under Head 5053 Capital Outlay on Civil Aviation	“D”

PIPELINE WORKS

NCR(PB) LOAN SCHEME PIPE-LINE WORKS	21	447.68	3074.41 Crore	NCRPB Loan Assistance Scheme	“E”
WORKS IN PIPELINE UNDER STATE HEAD	5 ROB / RUB	--	205.50 Crore	Under State Head 5054 (R&B) Plan	“F”
WORK IN PIPE-LINE UNDER HEAD 5053 CAPITAL OUTLAY ON CIVIL AVIATION	5 WORKS OF CIVIL AVIATION	--	12.27 Crore (Approx)	Under Head 5053 Capital Outlay on Civil Aviation	“G”
WORK IN PIPELINE UNDER DEPOSIT HEAD 8443 CIVIL DEPOSIT	8 WORKS OF ARCHAEOLOGY AND HERITAGE	--	35.81 Crore	DEPOSIT HEAD 8443 CIVIL DEPOSIT	“H”

WORK IN PROGRESS UNDER NCR(PB) LOAN SCHEME

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
1.	SE HSRDC Gurugram DGM-III HSRDC Panipat	Ganaur Sonipat Kharkhoda	Construction of 2 lane relief road from Ghogripur to Haryana – Delhi Border near Harevali Village along the banks of Western Yamuna Canal (WYC) falling in Sonipat District.	46.792	200.00	210.09	under Head 5054-Roads & Bridges (NCR No.9/16/2021-3B&R(W) dated 02.03.2021	12.02.2022	31.10.2025	Overall 96% work completed.
2	SE HSRDC Jind DGM-III HSRDC Panipat	Panipat	Improvement of Sanoli Panipat road (RD 7.200 to 18.310) upto (GT road NH-44) left out portion, which is not covered under newly declared (NH-709AD) in Panipat district. Cm announcement no. 26268.	10.81	75.75	49.50	under Head 5054-Roads & Bridges (NCR) No.7/10/2021-2B&R(W) dated 03.12.2021.	09.12.2023	31.07.2025	Overall 83% work completed.
3	SE HSRDC Jind DGM-III HSRDC Panipat	Panipat	4 lanning of Panipat (GT Road NH-44) to Dahar upto NH-709 (Section RD 3.00 to 6.700) in Panipat district (Road ID 9962)	3.70	30.71	15.80	under Head 5054-Roads & Bridges (NCR) No. 13/28/2017-2B&R(W) dated 22.12.2021	16.08.2024	15.08.2025	Overall 25% work completed.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
4	SE HSRDC Gurugram DGM-V HSRDC Faridabad	Prithla Faridabad	Improving connectivity of Faridabad town with KGP Expressway by providing divided carriageway of 5.5m each on Ballabhgarh Chhainsa Mohna road from Km. 3.00 (bye pass road) upto Km. 14.96 (interchange at KGP) and strengthening of existing two lane from Km. 14.96 to 21.72 (ID 3313) (CM Announcement No. 25816, dt.27.03.2022)	18.72	73.06	62.13	under Head 5054-Roads & Bridges (NCR) No. 13/56/2018-2B&R(W) dated 18/19-11-2019	01.07.2022	31.08.2025	Overall 82% work completed
5	SE HSRDC Gurugram DGM-IV HSRDC Rohtak	Rohtak	Construction of Flyover on Sukhpura Chowk on Old NH-71 A from Km. 4.975 to 5.695 (720 mtr.) in Rohtak Distt.	0.72	65.88	54.50	under Head 5054-Roads & Bridges (NCR) no. 13/21/2022-2B&R(W) dated 27.12.2022	22.03.2024	30.09.2025	Overall 49% work completed
6	SE HSRDC Jind DGM-III HSRDC Panipat	Panipat	Construction of Flyover along Carrier Lined Channel Crossing Panipat-Safidon-Jind-Bhiwani Road (SH-14) in Panipat District (CM Announcement No. 26188)	--	26.47	14.60	under Head 5054-Roads & Bridges (NCR) no. 13/16/2022-2B&R(W) dated 15.02.2023	19.10.2024	18.04.2026	Overall 28% work completed
			Total	80.742	471.87	406.62				

WORK IN PROGRESS UNDER STATE HEAD

“B”

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
1	Karnal/PD-I, Karnal	Gharaunda	Construction of approaches of 4-lane ROB on Delhi-Ambala Railway Line at LC-61 at Railway Km. 99/21-23 crossing Kohand-Munak-Salwan-Assandh Road (MDR-114) at Km. 1.00 in Karnal Distt. (CM Announcement Code 14903, Dt. 07.10.2016).	-	50.00	37.33	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/12/2017-2B&R (W), dated 23.02.2017	21.03.2019	15.07.2024 (Approaches Only)	Work of State Portion i.e. Approaches has been completed on 15.07.2024. However, Railway Portion is being executed by Railway department and which will be completed by 30.06.2025.
2	Kaithal/PD, Narwana	Narwana	Construction of ROB on Delhi-Bathinda Railway line at LC-139C crossing Narwana-Samain road district Jind(CM Announcement Code No. 17981 Dt. 18.12.2016).	-	25.00	13.65	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/24/2017-2B&R (W), dated 12.05.2017	04.10.2019	15.03.2025 (Approaches Only)	Work of State Portion i.e. Approaches has been completed on 15.03.2025. However, Railway Portion is being executed by Railway department and which will be completed by 30.05.2025.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
3	Karnal/ PD, Panipat	Panipat Rural	Construction of ROB/RUB at LC-47 on Jind-Panipat Railway Line at Railway Km. 62/6-7 in Panipat District.	-	29.82	22.18	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/64/2017-2B&R (W), dated 25.07.2019	18.03.2021	31.12.2025	96% work upto original agreement amount has been completed and 75% of balance work stands completed. The balance work has been enhanced from the original agreement amount and Government has approved the proposal to re-tender the balance work amounting to Rs. 767.54 lacs vide ACSPW memo no. 13/64/2017-2B&R (W) dated 19.03.2024. Now, balance work stands allotted on 16.08.2024 and work is in progress and likely to be completed by December, 2025.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
4	Karnal/ PD, Panipat	Panipat Rural	Construction of ROB at LC-47 on Delhi Ambala railway line at Railway Km 79/1-3 in Distt.Panipat	-	29.27	17.29	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/64/2017-2B&R (W), dated 23.07.2019	08.08.2020	15.06.2025	Overall 96% work completed
5	Karnal/PD, Panipat	Panipat Rural	Construction of ROB at LC-44 on Delhi Ambala railway line at Railway Km 73/13-15 in Distt.Panipat	-	29.53	17.40	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/64/2017-2B&R (W), dated 26.07.2019	21.07.2020	31.07.2025	93% work completed. The process of purchase of land through e-bhoomi portal has been initiated and is under consideration with High Powered Land Purchase Committee (HPLPC).
6	HSRDC, Jind/ HSRDC, Panipat	Rai	Construction of 2 lane ROB at LC No. 20-C on Delhi-Ambala Railway line at Km. 32/12-14 near Narela Railway Station in Sonapat District.	-	31.60	16.19	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/07/2018-2B&R (W), dated 05.07.2019	03.08.2021	30.09.2025	Overall 58% work completed

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
7	HSRDC, Jind/HSRDC, Panipat	Ganaur	Construction of 2 lane ROB on LC-36 Spl. In Delhi Ambala Section at Km. 58/ 15-17 in Sonipat District (Near Ganaur Railway Station).	-	19.02	18.38	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/28/2017-2 B&R (W), dated 05.07.2019	29.08.2023	31.08.2025	Overall 90% work completed.
8	Hisar/PD-III, Hisar	Hisar	Construction of ROB at LC No. 88 at Km. 135/4-5 on Southern Periphery road along Balsamand Distributory at Hisar. (CM Announcement No. 22926 dated 21.08.2018)	-	43.61	33.16	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/03/2011-2B&R (W), dated 12.07.2021	04.02.2022	30.07.2025	Overall 90% work completed.
9	HSRDC, Jind/HSRDC, Jind	Jind	Construction of Railway Under Bridge (RUB) on Delhi-Bhatinda Railway line crossing Jind-Bhiwani road at LC No. 110-A/E-3 at Jind in Jind District. (CM Announcement Code No. 10574 Dt. 10.10.2015).	-	7.88	9.01	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/35/2017-2 B&R (W), dated 30.03.2021	18.11.2022	30.06.2025	Overall 90% work completed.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
10	HSRDC, Gurugram/HSRDC, Faridabad	Badkhal	Construction of FOB at LC no. 579-B crossing Delhi Mathura Road to Lakkadpur in Faridabad District.	-	15.50	2.34	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/60/2019-2B&R (W), dated 10.02.2021	16.09.2023	30.09.2025	Work is being executed by Railways on cost sharing basis and work is in progress and will be completed by 30.09.2025.
11	HSRDC, Gurugram/HSRDC, Rewari	Rewari	Construction of 4-Lanes ROB in lieu of LC No. 3 on Rewari Narnaul railway line crossing Rewari – Mohindergarh road integrated with 2 – Lane ROB of LC No. 59 on Rewari Mohindergarh railway line crossing Rewari Dadri road.	-	83.90	86.00	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/29/2019-2 B&R (W), dated 10.07.2019	29.09.2023	30.04.2026	Overall 53% work completed.
12	HSRDC, Gurugram/HSRDC, Gurugram	Kosli	Construction of 2-lane ROB at LC No. 78 (on Rewari Sadulpur Railway line) Rewari Mohindergarh Road (SH-24) in km. 22.100 near Dahina Jainabad Railway Station in Rewari District (Approaches).	-	30.14	23.00	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/02/2020-2 B&R (W), dated 13.01.2020	24.07.2024	23.07.2026	Overall 50% work completed.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
13	HSRDC, Jind/HSRDC, Jind	Jind	Construction of Railway Under Bridge (RUB) on Delhi-Bhatinda Railway line crossing on JD-7 road at JIND in JIND Distt. (Hon'ble C.M. announcement code No. 10574, dated 10.10.2015).	-	29.06	18.35	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/35/2017-2B&R (W), dated 30.03.2021	16.08.2024	15.03.2026	Overall 40% work completed.
14	HSRDC, Gurugram/HSRDC, Gurugram	Kosli	Construction of 2-lane ROB at LC No. 78 (on Rewari Sadulpur Railway line) Rewari Mohindergarh Road (SH-24) in km. 22.100 near Dahina Jainabad Railway Station in Rewari District (Railway Portion)	-	13.80	8.16	Under Head 5054 Roads & Bridges (Plan) Memo No. 13/02/2020-2 B&R (W), dated 06.03.2024	30.10.2024	29.07.2025	Overall 55% work completed.
			Total		438.13	323.68				

MEDICAL EDUCATION AND RESEARCH

“C”

WORK IN PROGRESS UNDER DEPOSIT HEAD

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Type of road (NH/SH/MDR/ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
1.	HSRDC, Jind/ HSRDC, Jind	Jind	Construction of Sant Shiromani Shri Dhanna Bhagat Ji Government Medical College at Jind (Haryana). (C.M. Announcement Code No. 10124 Dated 24.05.2015).	-	-	663.86	560.43	Deposit Head Memo No. 7/58/2017-2HB-IV dated 16.01.2020	28.01.2021	31.03.2026	Overall 88% work Completed
			Total:-			663.86	560.43				

CIVIL AVIATION WORKS**“D”****WORK IN PROGRESS UNDER HEAD 5053 CAPITAL OUTLAY ON CIVIL AVIATION**

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Type of road (NH/SH/MDR/ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Crore)	Agreement Amount	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
1	Karnal	Karnal	Construction of Boundary Wall around land procured by Civil Aviation Department for Extension of Karnal Airport.	-	-	7.66	3.49	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo No. 8/10/2023-1CA dated 24.05.2023	27.02.2024	30.09.2025	Overall 93% work Completed.
2.	Bhiwani	Bhiwani	Construction of various Buildings at Ch. Bansi Lal Air Strip Bhiwani in BhiwaniDistt.	-	-	30.78	10.33	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo No. 8/21/2023-1CA dated 05.09.2023	25.03.2024	24.09.2025	Overall 95% work Completed.
3.	Mohindergarh	Narnaul	Construction of ATC Building at Air Strip Bachhod in Mohindergarh District	-	-	5.82	2.68	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo no. 08/11/2024-1 CA dated 27.02.2024	02.07.2024	01.07.2025	Work Stands Allotted but it is held up due to change of site of the building which is yet to be approved by the Client Department and the same has been conveyed to the Client Department vide this office letter no. 2719/HSRDC dated 02.12.2024, 2942/HSRDC dated 17.12.2024, 582/HSRDC dated 21.02.2025, 846/HSRDC dated 19.03.2025, 1053/HSRDC dated 02.04.2025 and 1429/HSRDC dated 24.04.2025

4.	Mohindergarh	Narnaul	Construction of Additional Hanger at Air Strip Bachhod in Mohindergarh District.	-	-	8.22	5.06	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo no. 08/15/2024-1 CA dated 27.02.2024	24.10.2024	23.01.2026	The work has not been started. Work has been stopped on request of client department and Client Department has been requested to grant permission to start the work vide this office letter no. 2761 /HSRDC dated 04.12.2024, 579/HSRDC dated 21.02.2025, 849/HSRDC dated 19.03.2025 1050/HSRDC dated 02.04.2025 and 1432/HSRDC dated 24.04.2025.
5.	Mohindergarh	Narnaul	Construction of Canteen Block at Airstrip Bachhod (Narnaul) in Mahendergarh District.	-	-	0.96	0.4090	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo No. 08/13/2024-1CA dated 27.02.2024	21.07.2024	20.01.2025	Overall 70% work Completed.
6.	Ambala Cantt	Ambala Cantt	Construction of Proposed Canteen and Public Toilets, Guard Room, Office for Security staff and Office for Airport Staff for Civil Enclave at Ambala for Commencement of Flight Operation Under RCS Udan Scheme in Ambala District.	-	-	6.09	1.44	5053 CAPITAL OUTLAY ON CIVIL AVIATION Memo No. 08/26/2024-1CA dated 06.06.2024	05.04.2025	04.12.2026	Work allotted and yet to be started by the agency.
			Total:-			59.53	23.40				

NCR(PB) LOAN SCHEME PIPE-LINE WORKS

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
1	SE HSRDC Gurugram DGM-IV HSRDC Rohtak	Jhajjar & Kosli	Improvement of 2 lanning with paved shoulders of Chhuchhakwas-Matanhail - Bahu Karoli (CMBK) Road Km. 0.00 to 37.978 in Jhajjar District.	MDR	37.98	13452.00	26.11.2021	28.9314 Ha	400.00	562.00	400.00	<p>The work is Administratively Approved under NCRPB Loan Scheme amounting to Rs. 134.52 Crore udner Head 5054-Roads & Bridges (NCR) vide Govt. memo No. 13/36/2019-2B&R (W), dated 26.11.2021</p> <p>'Loan amounting to Rs.100.89 Cr. approved in the PSMG-I meeting of NCRPB New Delhi held in Mar-2023.</p> <p>1st installment of loan amounting to Rs.67.14 Cr. has been received.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3132 dated 09.08.2024.</p> <p>There is requirement of 28.9314 Ha for compensatory afforestation. The forest department asked to arrange 28.9314 ha land in lieu of forest clearance. The Government has been requested for getting land measuring 28.9314 Ha for Compensatory Afforestation vide UO no. 2026 dated 22.05.2024.</p> <p>As well as Engineer-in-Chief, Haryana PW(B&R) Department Office has been requested to include this project for CA and also arrange 28.9314 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024. As soon as the NOC from Forest Department will be issued, tender will be called. As on date the road is under the jurisdictional ownership of PWD (B&R) and any maintenance work is to be done by PWD (B&R). As soon as the NOC from Forest Department will be issued, tender will be called.</p> <p>As on date the road is under the jurisdictional ownership of PWD (B&R) and any maintenance work is to be done by PWD (B&R).</p> <p>DO addressed to NCRPB has been issued to NCRPB vide this office DO no. 01 dated 17.04.2025 to allow HSRDC to utilize the loan issued in the strengthening of the road.</p>
2	SE HSRDC Gurugram	Nuh & Palwal	Improvement of Nuh-Palwal Road (Km 2.00 to 32.00)	SH	30.00	13757.00	07.07.2022	26.16 Ha	640.00	600.00	900.00	Administrative Approval amounting to Rs.13757.00 Lac under Head 5054-R&B(Plan) NCR vide Govt. memo No. 35/35/2020-4B&R(W)

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-II HSRDC Rewari		(SH-13) (ID-3536) in Nuh & Palwal District.									<p>dated 07.07.2022.</p> <p>Loan amounting to Rs. 103.174 Cr. was approved in the PSMG-I meeting of NCRPB New Delhi held in Sep-2023.</p> <p>1st installment of loan amounting to Rs.51.59 Cr. has been received.</p> <p>UO to allocate 26.16 Ha land for Compensatory Afforestation from land bank created by Govt. in Faridabad has been sent vide No. 6751 dt. 22.12.2023.</p> <p>DFO Faridabad has refused to provide land. A proposal has been uploaded on Parivesh portal vide no. FP/HR/Road/409538/2022) which is under consideration.</p> <p>Panchayat land of Gram Panchayat, Madnaka is being arranged for declaration as reserved forest area / land.</p> <p>EIC PWD B&R Office has been requested to include this project for CA and also arrange 26.16 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024.</p> <p>After forest clearance, the tenders will be called and the work will be completed within 18 months after the allotment.</p> <p>DO addressed to NCRPB has been issued to NCRPB vide this office DO no. 02 dated 17.04.2025 to allow HSRDC to utilize the loan issued in the strengthening of the road.</p>
3	SE HSRDC Jind DGM-III HSRDC Sonipat	Panipat (Urban)	Construction of ROB Parallel to the existing ROB on Panipat G.T. Road to Dahar upto NH-709 on Delhi-Ambala Railway Section at Km. 87/1-2 in Panipat District	SH	--	2598.00	21.02.2023	--	200.00	100.00	300.00	<p>Administrative Approval amounting to Rs. 25.98 Cr. was approved vide ACS PW memo no. 13/10/2021-2 B&R (W) dated 21.02.2023.</p> <p>Loan amounting to Rs.19.48 Cr. was approved in the PSMG-I meeting of NCRPB New Delhi held in Aug-2023. Is loan installment amounting to Rs.11.69 Cr. has been received.</p> <p>GAD is yet to be approved by Railways and D/E & DNIT is under preparation.</p> <p>As and when GAD is approved, tender will be called.</p>
4	SE HSRDC Jind	Panipat (Urban)	Construction of ROB on Jind Panipat Railway	SH	--	7042.00	21.02.2023	--	500	200	350.00	<p>Administrative Approval amounting to Rs. 70.42 Cr. was approved vide ACS PW memo no. 13/15/2022-2 B&R (W) dated 21.02.2023.</p>

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-III HSRDC Sonipat		Section at Km.68/21A-22 and Delhi-Ambala section at Km. 89/18-19 in Panipat District.									Loan amounting to Rs.52.81 Cr. was approved in the PSMG-I meeting of NCRPB New Delhi held in Dec-2023. 1st loan instalment amounting to Rs.31.689 Cr. has been received GAD approved by Railways and tender called on 19.12.2024. Tender Recalled on 19.03.2025
5	SE HSRDC Gurugram DGM-IV HSRDC Rohtak	Bahadurgarh	Improvement of Bahadurgarh – Jhajjar road from Km.0.00 to RD 28.000 Km by four lanning in Jhajjar District	SH	28.00	9852.00	15-03-2024	--	600	300	600	The Govt. of Haryana has accorded Administrative Approved the subject cited work vide Govt. memo no. 09/861/2021-3 B&R (W) dated 15.03.2024 amounting to Rs. 9851.94 Lakh under Head “5054 NCR (Plan) for improvement by way of four lanning of the above said road. SFC-B has approved the project on 17.07.2024. Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3127 dated 09.08.2024. The CCP NCR has forwarded the DPR to NCRPB for approval of loan vide letter no. 1900 dated 21.11.2024 which is under consideration with NCRPB New Delhi. The Engineer-in-Chief, Haryana PW(B&R) Department office vide office letter no. 22924/R-II dated 07.02.2025 intimated that Govt. vide order dated 01.02.2025 has approved that Jhajjar Bahadurgarh road over overlay has been tendered by PWD and work is about to taken. The work may be completed by Haryana PW(B&R) Department HSRDC may keep its project in abeyance till further decision is taken in the matter. As such, the proposal is lying with NCRPB New Delhi for approval. As and when, the work is approved by NCRPB, New Delhi the further process will be initiated. The matter is being persuaded with NCRPB vigoursly by HSRDC. As on date the road is under the jurisdictional ownership of PWD (B&R) and any maintenance work is to be done by PWD (B&R).
6	SE HSRDC Gurugram	Badhkhal	Construction of Two Lane ROB at LC 579-A on Delhi-	ODR	0	7366.99	10.11.2023	1.5625 Acre	274.00	150.00	200.00	The Standing Finance Committee has approved this project (amounting to Rs.75.00 Cr.) in its meeting held on 09.01.2019.

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM V Faridabad		Agra Railway line Crossing Delhi Mathura Road to Gurukul Road in Faridabad district.									<p>GAD of the appraoches of ROB stands approved on 03.11.2020 by NR which was further approved vide letter no. 3520/HSRDC dated 21.12.2022. Additional land rquired for construction of ROB is 12 K 10 M. In the meeting of COS held on 12.06.2024, it was directed to purchase available land on collector rate. Consent of selling 756.25 Yds private land has been received.</p> <p>For construction of service lane of ROB twards railway crossing starting from NH-19, NOC from NHAI has been requested.</p> <p>A court case bearing no. CWP 6397/2023 is under trial in High Court Chandigarh to objecting the construction. Next date is fixed for 12.08.2025</p> <p>. Land Compensation dispute between Gurukul Inderprastha Managing Committee and Arya Pratinidhi Sabha is also under trial in District Court Faridabad bearing no. CS 2855 / 2024. Next date is 07.07.2025.</p> <p>DPR of work stands submitted to CCP(NCR) DTCP, Haryana Chandigarh vide letter no. 984/HSRDC dated 02.04.2024 and no. 1474 dated 30.04.2025.</p> <p>After purchase of land and approval of project from NCRPB for loan assistance, tender of this work will be invited.</p>
7	SE HSRDC Gurugram DGM-IV HSRDC Rohtak	Jhajjar	Strengthening of Jhajjar Farrukhnagar Gurugram Road from Km. 0.00 to 21.300 in Jhajjar District	SH	21.30	5544.00	12.01.2023	--	Nil	Nil	Nil	<p>SFC-B in its 62nd meeting held on 14.03.2023 approved the project.</p> <p>DPR has been sent to DTP NCR vide UO no. 2283 dated 26.04.2023.</p> <p>Strengthening work has already been executed through State Head.</p>
8	SE HSRDC Jind	Panipat	Construction of ROB/RUB at LC No. 58-C Km 67/5-6	ODR	--	11081.00	13/28/2017-2B&R(W) dated	--	700.00	500.00	50.00	The Standing Finance Committee has approved this project (amounting to Rs.140.42 Cr.) in its meeting held on 09.01.2019.

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-III HSRDC Sonipat		and on Rohtak –Panipat (ROK-PNP) section crossing road connection Panipat-Safidon-Jind Bhiwani road to Panipat-Gohana road (Mini Bye pass) Road ID-7625]Construction of ROB/RUB on LC No. 59-A km 67/6-7 on Rohtak-Panipat (ROK-PNP) section crossing G.T. Road (Panipat) to Dahar upto NH-709 (Road ID 9961)				12.07.2019					Revised GAD submitted to Railways for approval. Detailed Estimate is under preparation with Field office of HSRDC. Work shall be started after approval of PSMG-I of NCRPB, New Delhi
9	SE HSRDC Gurugram DGM-IV HSRDC Rohtak	Jhajjar	4 Lanning of road from Bilaspur (Gurugram District) to Kulana (Jhajjar District) RD Km 71.00 to Km 96.00 (Upto NH-352) including provision of Elevated road in Pataudi City and 4 Lanning of existing 2 lane ROB at Railway X-ing No. 45A at Haliy Mandi in Gurugram District.	MDR	25.00	47607	20.02.2023	25.00 Ha Rs.6.92 Cr. for structure dismantling	1500	2000	1500	The Detailed Project Report has been submitted to Government for kind perusal, consideration and approval of the Standing Finance Committee -“C” vide this office UO no. 3032/MD HSRDC dated 31.05.2023 and UO no. 574/ MD HSRDC dated 07.02.2025. Finance Department has advised to resubmit the proposal in the next Financial Year i.e. 2025-26 vide UO no. 16/02/2024-3FICW/3703 dated 11.03.2025. EIC PWD B&R Office has been requested to include this project for CA and also arrange 25.00 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024. After receipt of the approval of SFC-C, the DPR of the project will be submitted to NCRPB, New Delhi through DTP Haryana Chandigarh for sanction of loan. After approval of the loan from NCRPB, the tender will be called and after allotment, the work shall be completed in 24 months.
10.	SE HSRDC Gurugram	Jhajjar	Widening of Village Matanhail Shalawas Kosli	ODR	16.71	6408.00	16-01-2023	4.728 Ha.	300.00	1000.00	700.00	The administrative approval for an amount of Rs. 64.08 crore has been accorded by the Government for the construction of the above

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-IV HSRDC Rohtak		Road in Jhajjar District									<p>Road, issued vide memo no.09/266/2022-3B&R (W) dated 16.01.2023 under Head “5054-Other District roads-P-01-08-5054-04-337-98-98 under NCRPB Loan Assistance Scheme.</p> <p>DPR sent to Govt. for the approval of SFC-B vide uo No. 2265 dt. 25.04.2023</p> <p>Land Required for CA is 4.728 Ha. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023 and UO no. 4363 dated 14.08.2023.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3130 dated 09.08.2024.</p> <p>The Engineer-in-Chief, Haryana PW(B&R) Department office vide office letter no. 22924/RII dated 07.02.2025 intimated that Govt. has approved vide order dated 01.02.2025 that the Matanhail Sahlawas Kosli road strengthening of existing road may be done by PWD because of condition of this road is extremely bad. Meanwhile HSRDC may take up the proposal of widening which includes forest clearance and SFC. The matter is being persuaded with Forest Department vigoursly by HSRDC.</p> <p>As on date the road is under the jurisdictional ownership of PWD (B&R) and any maintenance work is to be done by PWD (B&R).</p>
11	SE HSRDC Gurugram DGM-II HSRDC Rewari	Kosli & Rewari	Widening of Khuspura – Tumna- Shyamnagar-Nathera (Kosli)	ODR - VT	9.58	2943.00	02-05-2023	--	300	750	300	<p>DPR sent to Govt. for the approval of SFC-B vide UO no. 3981 dt. 23.10.2024.</p> <p>Finance Deptt. Vide UO dated 13.02.2025 advised to submit the project proposal in next financial year i.e. 2025-26.</p>
12	SE HSRDC Gurugram	Narnaul	Wdg. & Stg. Of road from Narnaul to Koriawas	ODR	12.33	5013.92	02-05-2023	3.4520 Ha	250	514	250	DPR sent to Govt. for the approval of SFC-B vide UO no. 3978 dt. 23.10.2024

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-II HSRDC Rewari		Rambass road upto Rajasthan Border in Mohindergarh District					(8.53 Acre)				<p>Land Required for CA. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3122 dated 09.08.2024.</p> <p>EIC PWD B&R Office has been requested to include this project for CA and also arrange 3.4520 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024.</p> <p>Finance Deptt. Vide UO dated 13.02.2025 advised to submit the project proposal in next financial year i.e. 2025-26.</p>
13	SE HSRDC Gurugram DGM-II HSRDC Rewari	Narnaul	Wdg.& Stg. Of road from Mohindergarh to Ateli road in Mohindergarh District	ODR	19.76	3677.72	02-05-2023	1.9584 Ha (4.84 Acre)	250	513	300	<p>DPR sent to Govt. for the approval of SFC-B vide UO no. 3979 dt. 23.10.2024</p> <p>Land Required for CA. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3129 dated 09.08.2024.</p> <p>EIC PWD B&R Office has been requested to include this project for CA and also arrange 1.9584 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024.</p> <p>Finance Deptt. Vide UO dated 13.02.2025 advised to submit the project proposal in next financial year i.e. 2025-26.</p>
14	SE HSRDC Gurugram	Narnaul	Wdg. & Stg. Of road from Narnaul Rewari road to	ODR	12.48	3937.73	02-05-2023	1.3597 Ha (3.36 Acre)	250	500	300	DPR sent to Govt. for the approval of SFC-B vide UO no. 3983 dt. 23.10.2024

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-II HSRDC Rewari		Kheri upto State boundary in Mohindergarh District									<p>Land Required for CA. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3125 dated 09.08.2024.</p> <p>EIC PWD B&R Office has been requested to include this project for CA and also arrange 1.3597 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024.</p> <p>Finance Deptt. Vide UO dated 13.02.2025 advised to submit the project proposal in next financial year i.e. 2025-26.</p>
15	SE HSRDC Gurugram DGM-II HSRDC Rewari	Narnaul	Wdg. & Stg. Of road from Kanina – Ateli road Km 68.07 to 94.67 (MDR-124) in Mohindergarh Distt.	ODR	26.73	7145.12	13-04-2023	2.5698 Ha (6.35 Acre)	400	750	350	<p>DPR sent to Govt. for the approval of SFC-B vide UO no. 3982 dt. 23.10.2024</p> <p>Land Required for CA. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023.</p> <p>Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3124 dated 09.08.2024.</p> <p>EIC PWD B&R Office has been requested to include this project for CA and also arrange 2.5698 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024.</p> <p>Finance Deptt. Vide UO dated 13.02.2025 advised to submit the project proposal in next financial year i.e. 2025-26.</p>
16	SE HSRDC Gurugram	Rewari	Construction of integrated ROB/RUB in lieu of:-	ODR	0.00	20729.00	29.06.2020/01.07.2020	--	--	100.00	2000.00	Railway authorities i.e. Northern Railways has approved the GAD on dated 09.04.2025 and the Consultant appointed by this department

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
	DGM-II HSRDC Rewari		1) Level Crossing no. 1 (Railway RD Km. 2.05 on Rewari Rohtak Railway line and Rewari-Pataudi road at km. 49.780). 2) Level crossing no. 1A (Railway RD Km. 2.03 on Rewari Rohtak Railway line and HUDA Bypass road at Km. 2.580 from Rao Abhay Singh Chowk). 3) Level crossing no. 56 Spl (Railway RD Km 80/3-4 on Rewari Delhi Railway line and HUDA Bypass at Km. 2.50 from Rao Abhay Singh Chowk) in Rewari District.									has prepared the DPR on dated 15.05.2025, which is under scrutiny in Filed Office HSRDC and it will be submitted soon for SFC meeting for approval of loan from NCRPB. Detailed Estimate is under preparation with Field office of HSRDC. Work shall be started after approval of PSMG-I of NCRPB, New Delhi.
17	SE HSRDC Gurugram DGM-I Gurugram	Hodal, Hathin, Pataudi & Nuh	4-lanning of Hodal Nuh Pataudi Patauda road from Km 0.00 to 71.00 i.e. from Hodal Nuh Tauru Bilaspur road. (CM Announcement No. 25692, dt.27.11.2021)	MDR	70.90	61601	07.07.2022	74.50 Ha	2000	8946	2000	DPR sent to Govt. to accord A/A amounting to Rs.616.01 Cr. and approval of SFC-C vide UO no. 560 dated 08.02.2024. SFC-C in its meeting held on 04.12.2024 has approved the proposal with estimated cost of Rs.616.02 Crore under NCRPB Scheme. EIC PWD B&R Office has been requested to include this project for CA and also arrange 74.00 Ha Land vide letter no. 2755/HSRDC dated 04.12.2024. UO for A/A again sent vide UO no. 58 dated 02.01.2025.
18	SE HSRDC Gurugram DGM-I Gurugram	F. Zhirka, Hodal & Punhana	Hodal-Punhana-Nagina road (MDR-131) Km 0 to 40.39	MDR	40.39	34827	15.12.2022	42.50 Ha	1000	6500	1000	The DPR of the said project has been submitted to Government vide this office UO no. 79/MD HSRDC dated 04.01.2024 and UO no. 1135/MD (HSRDC) dated 13.03.2025 to accord Administrative approval amounting to Rs.34827.02 Lac under Head 5054 NCR (Plan) and approval of the Standing Finance Committee "C" which is under consideration.
19	SE HSRDC Gurugram	Gurugram	4-lanning of Jhajjar – Farrukhnagar – Gurugram road from Km 21.300 to	SH	13.50	12500 (tentative cost)	04.09.2013 (for RD 0.00 to	51 Acre (20.639 Ha)	--	--	--	Land Acquisition is in process. DPR is pending from field office of HSRDC due to acquisition of

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	Type of road (NH/ SH/ MDR/ ODR)	Total Length of Road (in km)	Administrative Approval (Amount in Lacs)	Date of A/A	Detail of utility shifting involved if any				Remarks
								land for CA / LA (in Ha)	Electrical line (Rs. In Lac)	Forest clearance (Rs. In Lac)	PH (Rs. In Lac)	
			34.800 in Gurugram District.				34.800)					land.
20	SE HSRDC Gurugram DGM-V HSRDC Faridabad	Hathin	Improvement of Mindkola to Aurangabad Road via Hathin , Gahlab by cc Pavement/Strengthening in Palwal District. (Total Length = 24.400 Km) in Palwal District	ODR	24.20	8300	13.05.2022	8.00 Ha	600	1500	250	DPR is yet to be submitted by PIU. Land Required for CA. UO sent to Govt. vide UO no. 3986/ MD HSRDC dated 27.07.2023. Govt. has been proposed to take up the maintenance of road by PWD B&R vide UO no. 3126 dated 09.08.2024.
21	SE HSRDC Gurugram DGM-I Gurugram	Bhiwani, Mahendergarh	Improvement by widening and strengthening of Satnali to Tosham road via Badhra, Jui, Kairu (MDR-125) connecting Mohindergarh, Charkhi Dadri and Bhiwani Districts.	MDR	58.82	22058.06	17.05.2023	--	20.00	33.132	10.00	The Govt. has accorded A/A amounting to Rs.72.67 Lakh for preparation of DPR vide memo no. 09/282/2023-3B&R(W) dated 17.05.2023. DPR has been sent to Govt. to accord A/A amounting to Rs. 22058.06 Lacs vide UO no.4789 dated 05.09.2023. The EIC PWD B&R vide UO no. 195439 dated 27.12.2024 has intimated that the entire length of road has been covered in work programme / MLA Priority List. Accordingly at present the same could not be proposed in any other improvement programme.
			Total :-		447.68	307440.54						

WORKS IN PIPELINE UNDER STATE HEAD

"F"

Sr. No.	Name of Work	Administrative Approval along with Memo No. and Date	Status of GAD	Status of DNIT	Whether Tender Invited or not?	If yes, then opening date of tender	Remarks
1	Extension of existing 2-Lane ROB to 4 Lane ROB at LC-575-B on Mumbai Delhi Railway Line on Ballabgarh Pali Dhauj Sohna Road at Ballabgarh in Faridabad District (C.M. Announcement Code- 11151, dated 06.02.2016)	Rs. 6916.02 Lacs Memo No. 13/25/2023-2B&R (W), dated 18.09.2023	Approved	Approved	Yes	11.04.2025	Tender case has been received recently from field office and is under consideration at HSRDC HO.
2	Construction of ROB/RUB at LC No. 26-C on Jhajjar Dighal Railway line (Jhajjar Dhaur Road) in Jhajjar District.	Rs. 25.00 Crore, Memo No. 13/24/2020-2 B&R (W), dated 22.03.2021	Approved	Approved	Yes	17.12.2024	Meeting of High Powered Works Purchase Committee for deciding the tender case for this work was held on 07.04.2025. Now, work has been allotted and will be started by the contractual agency after the issuance of letter to proceed the work.
3	Construction of RUB at LC no. 576 on Delhi Mathura Railway line crossing Delhi Mathura Road to Mujesar in Faridabad Distt. CM Announcement 10206 Dated 07.06.2015.	Rs. 5072.82 Lacs Memo No. 13/36/2023-2B&R (W), dated 08.12.2023	Approved	Approved	Yes	09.04.2025	Tender case has been received recently from field office and is under consideration at HSRDC HO.
4	Construction of ROB/RUB at LC No. 26-SPL on Asaudha Bahadurgarh Railway line (Sankhol Barahi Road) in Jhajjar District.	Rs. 25.00 Crore, Memo No. 13/24/2020-2 B&R (W), dated 22.03.2021	Not Approved	NA	NA	NA	GAD is under approval with Railways
5	Construction of ROB/RUB at LC No. 35-C on Dehkora Sampla Railway line (Rohad Nagar-Dehkora Road) in Jhajjar District.	Rs. 35.61 Crore, Memo No. 13/07/2020-2 B&R (W), dated 19.08.2021	Not Approved	NA	NA	NA	GAD is under approval with Railways
	Total	205.50 Crore					

WORK IN PIPE-LINE UNDER HEAD 5053 CAPITAL OUTLAY ON CIVIL AVIATION

Sr. No.	Name of Circle/Division	Name of Constituency	Name of Work	AA /In principal approval (Amount in Lacs)	Remarks
1	Chandigarh/CD, Chandigarh	Kalka	Construction of New Boundary wall adjoining Baddi-Nalagarh Road in Civil Aerodrome Pinjore in Panchkula District.	140.51	A/A has been accorded by the Govt. vide memo no. 08/50/2024-1CA dated 13.11.2024. The Detailed Estimate has been technically sanctioned amounting to Rs. 135.85 Lacs vide memo no. HEWP/FY2025-26/T-105490 dated 15.05.2025. Now DNIT is under preparation.
2	HSRDC, Gurugram/PD, Narnaul	Ateli	Construction of Parallel Taxi Track (PTT) along runway at Air Strip Bachhod (Narnaul) in Mohindergarh District.	-	Rough Cost Estimate sent to ACS Civil Aviation, Haryana vide memo no.2785/HSRDC dated 08.09.2023 for issuing of A/A amounting to Rs. 344.90 Lacs.
3	HSRDC, Gurugram/PD, Narnaul	Ateli	Construction of perimeter road alongwith boundary wall at Air Strip Bachhod in Mohindergarh District.	499.28	A/A has been accorded by the Govt. vide memo no. 08/44/2024-1CA dated 22.08.2024.
4	HSRDC, Gurugram/PD, Narnaul	Ateli	Wdg. of runway at Air Strip Bachhod in Mohindergarh District.	218.50	A/A has been accorded by the Govt. vide memo no. 08/49/2024-1CA dated 07.11.2024
5	HSRDC, Jind/PD, Bhiwani	Bhiwani	Annual Maintenance for Airfilled at Ch. BansiLal Airstrip Bhiwani in Bhiwani District.	-	Rough Cost Estimate sent to ACS Civil Aviation, Haryana vide memo no.189/HSRDC dated 01.02.2024 for issuing of A/A amounting to Rs. 23.81 Lacs.
			Total:-	1227.00 (Approx)	

WORK IN PIPELINE UNDER DEPOSIT HEAD 8443 CIVIL DEPOSIT

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Administrative Approval (Amount in Crore)	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
1.	SE, HSRDC, Jind / DGM, HSRDC, Jind	Kaithal	Conservation of work at Brick Baoil, Kaithal and fencing work of the ancient Mound Balu, Kaithal.	4.47	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/162/2024-Pura/350-53 dated 20.01.2025	-	-	Tender amounting to Rs. 3.34 Crore stands allotted to Savani Heritage Conservation Private Limited vide SE, HSRDC, Jind office letter no. 341/HSRDC/Jind dated 20.05.2025.
2.	SE, HSRDC, Jind / DGM, HSRDC, Jind	Loharu	Revamping and Stabilization work of Loharu Fort at Loharu in Charkhi Dadri in Bhiwani District.	5.60	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/158/2012-Pura/659-665 dated 31.01.2025	-	-	Detailed Estimate Technically Sanctioned vide memo no.HEWP/FY2025-2026/T-104267 dated 02.05.2025 amounting to Rs.509.44 Lakhs. DNIT amounting to Rs.419.29 Lakhs has been approved by MD, HSRDC and Tender has been called and open on 29.05.2025.
3.	SE, HSRDC, Gurugram / DGM-I, HSRDC, Gurugram	Ballabgarh	Rejuvenation of Rani Ki Chattri, Ballabgarh, District Faridabad.	1.33	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/232-2020-Pura/666-672 dated 31.01.2025	-	-	Detailed Estimate Technically Sanctioned vide memo no.HEWP/FY2025-2026/T-104121 dated 01.05.2025 amounting to Rs.132.09 Lakhs and DNIT amounting to Rs.107.61 Lakhs vide letter No.HEWP/D-118243 dated 07.05.2025 approved by the Competent Authority. Tender has been called and will be opened on 30.05.2025.
4.	SE, HSRDC, Jind / DGM, HSRDC, Jind	Safidon	Revamping of Safidon Fort in Jind District.	6.78	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/156-2024-Pura/781-787 dated 10.02.2025	-	-	Detailed Estimate Technically Sanctioned vide memo no.HEWP/FY2025-2026/T-104207 dated 01.05.2025 amounting to Rs.623.62 Lakhs DNIT amounting to Rs.509.08 Lakhs has been approved by MD, HSRDC and Tender has been called and open on 29.05.2025.
5.	SE, HSRDC, Gurugram / DGM-I, HSRDC, Gurugram	Sohna	Revitalization of Lal Gumbad, Sohna, District Gurugram.	6.78	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/156-2024-Pura/781-787 dated 10.02.2025	-	-	Detailed Estimate Technically Sanctioned vide memo no.HEWP/FY2025-2026/T-104207 dated 01.05.2025 amounting to Rs.623.62 Lakhs DNIT amounting to Rs.509.08 Lakhs has been approved by MD, HSRDC and Tender has been opened on 19.05.2025 and is under process of allotment.

Sr. No.	Name of Circle/ Division	Name of Constituency	Name of Work	Administrative Approval (Amount in Crore)	Head / Date of Administrative Approval	Date of Start	Date of completion	Remarks
6.	HSRDC, Jind / DGM, HSRDC, Jind	Julana	Revamping of Qila Zafargarh in Jind District.	5.53	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst. no.12/184/2011-Pura/774-780 dated 10.02.2025	-	-	Detailed Estimate sanctioned vide memo no. HEWP/FY 2025-2026/T-102454 dated 16.04.2025 amounting to Rs,.512.52 Lakhs and DNIT amounting to Rs.4,20,96,117.76 vide letter No. HEWP/D-116216 dated 23.04.2025 approved by the Competent Authority. Tender has been opened on 14.05.2025 and is under process of allotment.
7.	SE, HSRDC, Gurugram / DGM-I, HSRDC, Gurugram	Nuh	Revitalization/Provision of Public Amenities at Dehra Mandir in Nuh District.	5.32	Head 8443 Civil Deposit (Archaeology and Heritage Projects) Endst no.12/27-80/Pura/2261-66 dated 13.05.2025	-	-	Administrative Approval amounting to Rs.5,32,30,000/- has been accorded vide Endst. no. 12/27-80/Pura/2261-66 dated 13.05.2025 and Detailed Estimate is under preparation at the level of field office of HSRDC.
8.	SE, HSRDC, Gurugram / DGM-I, HSRDC, Gurugram	Gurugram	Revitalization of Sheesh Mahal, Farukhnagar in Gurugram District.	-	-	-	-	Rough Cost Estimate has been sent to the O/o the Director, Archaeology & Museums, Haryana, Chandigarh on dated 23.04.2025 for arranging Administrative Approval amounting to Rs.454.30 Lacs.
			Total:-	35.81				